EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads and drains at CDAL Layout in ward no 8 (Kodigehalli) Kodigehalli Sub-Division.
2	Amount of Work Portion	
3	Estimated Cost	15=00 Lakhs.
4	Name of contractor	M.C. Pavan Kumar.
5	Agreement No.	32/D-03.07.14
6	No. and date under which work order issued	-
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	90 days.
15	Date of recommending time limit applied for	-
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB work at the time of execution work delayed the completion of work for which approved without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

D. K. Madhusudhan
Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Rangalore 92